

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C bill					
N/W - Const. & Maint. of road from Durga Temple to East to 1 under MML 157 (Green)					
NIA - MAA Vishnu infra Pvt. Ltd. com.					
A99. No - 35 SBD/2020-2021					
Date of start - 25-01-2020					
Date of comp. as per A99. 24-12-2020					

① Providing & fixing of Working Bench Mark pillar etc.

$$Q24 = 6 \text{ Nos}$$

② Clearing & grubbing road land etc.

$$23 \times 30.0 \times 3.50 = 2415.00 \text{ m}^2$$

$$1 \times 6.0 \times 3.50 = 21.00 \text{ m}^2$$

$$= 2436.00 \text{ m}^2$$

$$= 0.2416 \text{ Hec}$$

③ Construction of embankment with app. material say per Test sp. (100 mtr/section)

$$2 \times 15 \times 3$$

$$2 \times 9 \times 30.0 \times 1.0 + 0.30 = 162.00 \text{ m}^2$$

$$2 \times 10 \times 30.0 \times 1.0 \times 0.30 = 180.00 \text{ m}^2$$

Continuation

$$= 342.00 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x15.0x	3.20+4.30+3.80			
		3			x0.16
					= 9.44 M ³
	1x15.0x	3.80+5.0+3.30			
		3			x0.16
					= 9.68 M ³
	1x15.0x	3.30+3.75			
		2			x0.16 = 8.46 M ³
	6x15.0x	3.75			x0.16 = 54.0 M ³
	1x15.0x	3.75+3.50			
		2			x0.16 = 8.70 M ³
	1x5.0x	3.50			x0.16 = 2.80 M ³
					= 247.132 M ³
					Limit area 242.40 M ³
<u>② Land clearing</u>					
	24-10-2020				
	2.5				

Abstract					
① providing & fixing of working B.M. pillars etc.					
Qty vide T.M.B.P. No ①					
= 6 Nos @ 2485 = 08/M ³ @ 14,910 = 10					
② Clearing & grubbing road land etc.					
Qty vide T.M.B.P. No ①					
= 0.24 Hect @ 49496 = 70/Hect					
@ 12,077 = 40					
③ Excavation for roadway in soil etc.					
Qty vide T.M.B.P. No ②					
= 95.88 M ³ @ 74 = 10/M ³ @ 7105 = 10					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R.F. 34,39,273=
Add 12% GST					AN 3443.
					R 4,12,713=
Add 17% L/CSSR					34,393=
					R 38,86,379=
Less 10% below					
add 1% Agg.					R 3,88,638=
					R 34,97,741=
<u>Sheddy</u>					
24-10-2022					
2.8					

Material Statement

- ① E/W = 342.0 M³
- ② SIM III = 449.88 M³
- ③ Stone chips = 218.16 M³
- ④ coarse Sand = 162.15 M³
- ⑤ ~~add~~ Screening = 46.50 M³

Sheddy
24-10-2022
2.8