

## FIELD INSPECTION REPORT

Date of Inspection : 17/12/18		District : Bhagalpur	
Division : Bhagalpur		Length (Km) : 0.250	
Name of the Road : RCD Road to Laithipur (SC)			
Scheme / Programme :		MNRY (SC)	
Package No. :		Road Id No. : 2070320131	
Status of the Project : <input checked="" type="checkbox"/> Ongoing / <input type="checkbox"/> Completed / <input type="checkbox"/> Under Maintenance			
Work is a case of : <input type="checkbox"/> New Connectivity / <input type="checkbox"/> Up gradation / <input type="checkbox"/> Maintenance			
SL. No.	Parameters to be checked	Remarks	
1.	<b>Pavement</b>		
a)	Road Junction condition	<input checked="" type="checkbox"/> S / U	
b)	Condition of Surfacing	<input checked="" type="checkbox"/> S / U	
c)	Riding Quality	<input checked="" type="checkbox"/> S / U	
d)	Road Camber	<input checked="" type="checkbox"/> S / U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	<input checked="" type="checkbox"/> Yes / No	
f)	Contraction Joints provided or not (CC Pavement)	<input checked="" type="checkbox"/> Yes / No	
g)	Compaction of flank/slope & raincuts if any	<input checked="" type="checkbox"/> Yes / No	
2.	<b>Cross Drainage</b>		
a)	Condition of head walls in Hume pipe culverts including its painting	<input checked="" type="checkbox"/> S / SRI / U	
b)	Condition of Abutment & Wing Walls, Slab in RCC culverts	<input checked="" type="checkbox"/> S / SRI / U	
c)	Condition of railings/slab/approach for Bridges	<input checked="" type="checkbox"/> S / SRI / U	
3.	<b>Road Furniture</b>		
a)	Whether sign boards / informatory / cautionary Board / Km & 200m stones / Pavement road markings are provided and maintained.	<input checked="" type="checkbox"/> Yes / No	
4.	<b>Compliance History</b>		
a)	Status of ATR's & any others		
Overall Rating :			
	Satisfactory (S)		
	Satisfactory but requires Improvement (SRI)	SRI	
	Unsatisfactory (U)		

Note : Earth filling in Flank needs.

NAME : NEERAJ KUNAR

DESIGNATION : JE

  
Signature