

FIELD INSPECTION REPORT

Date of Inspection : 09.1.20
 Division : L66
 District : Aurangabad
 Length (km): 2.2 km
 Name of the Road: T03 to Mungia.
 Scheme/Programme: MAINTENANCE
 Package No.:
 Road Id No.:
 Status of the Project: Ongoing/Completed/Under Maintenance
 Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	U
c)	Riding Quality	U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls. Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	U
Satisfactory but requires Improvement (SRI)	
<u>Unsatisfactory (U)</u>	U

(Signature)

Executive Engineer
 R.W.D. (W) Division
 Aurangabad

NAME: