

FIELD INSPECTION REPORT

Date of Inspection :	31/12/20	District:	Purnea.
Division :	Dhamdaha.	Length (km):	1.665
Name of the Road:	Kema Chowk to Haripur B/mg.		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	✓S/U	
b)	Condition of Surfacing	✓S/U	
c)	Riding Quality	✓S/U	
d)	Road Camber	✓S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	No Any ATR	

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

Kumar Gaurav
31/12/2020
(Signature)

NAME: Kumar Gaurav
Junior Engineer