

FIELD INSPECTION REPORT

Date of Inspection : 08.01.2021		District: Saharsa
Division : Saharsa		Length (km): 1.110 km
Name of the Road: Naharwar Pradhanmanti road re Naharwar Bharna Tak		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	S/U✓
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No✓
4.	Compliance History	
a)	Status of ATR's & any others	No

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

Note:- Surfaces has been failed between 800m to 1000m

NAME: Ravi Shankar Kumar
DESIGNATION: Junior Engineer

(Signature)

Chandra
08.01.2021
JE