

FIELD INSPECTION REPORT

Date of Inspection: 08/11/2021 District: MALANDA
 Division: HILSA Length (km): 1.145 km
 Name of the Road: Telhara - Hecna Bazar Road to Kanjar
 Scheme/Programme: MAINTENANCE
 Package No.: MMGSY Road Id No.:
 Status of the Project: Ongoing/Completed/Under Maintenance ☒
 Work is a case of: New Connectivity/In graduation/Maintenance

Sl. No. Parameters to be checked

1. Projected

a) Road Junction condition S

b) Condition of Surfacing S

c) Riding Quality S (a few patches)

d) Road Camber S

e) Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. YES/NO
N/A

f) Contraction Joints provided or not (CC Pavement) YES/NO
N/A

g) Compaction of flank slope & raincuts if any YES/NO

2. Cross Drainage

a) Condition of head walls in stone pipe culverts including its painting S/SRI/U

b) Condition of Abutment & Wing walls Slab in RCC culverts S/SRI/U

c) Condition of railings/slab/approach for Bridges N/A S/SRI/U

3. Road Furniture

a) Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained YES/NO
(Repairing reqd.)

4. Compliance History

a) Status of ATR's & any others N/A

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

SRI

NAME: KUMAR

(Signature) 08/11/21