

10th Dec 2016

Record entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const. of Road 2.10					
Work being carried out					
Position of road near Canal					
to Mangalwade lake					
via Repurging Road, P. K. K.					
San. Ch. & Sewer hole					
hwy.					
Agency: Mangalwade					
Ass. No: 89					
Date of start: 21.5.15					
Items: 1. Work on excavation for found.					
2. Construction of structures - 17x					
Rec. slab culvert	1x	1.50m	1.30m		
Ret. wall	2x	9.10x	2.13x	1.60	62.15
Return	4x	1.77x	1.92x	1.60	21.71
Flooring under deck slab	1x	5.150x	1.30x	0.225	1.61
				Total:	85.43
Items: 1. Laying Bridge Slab & Bayonet					
Prepared subgrade	17x				
Flooring under deck slab	1x	5.70x	1.30		7.41
				Total:	7.41
Items: 1. From Canal: Poles in open field.					
Abut.	2x	9.10x	2.13x	0.20	7.76
Return	4x	1.77x	1.92x	0.20	2.71
Flooring under deck slab	1x	5.70x	1.30x	0.15	1.11
				Continuation Total:	11.59

70
95
~~8.1.21~~
Executive Engineer,
R.W.D. Works Division
Muzaffarpur-East-1