

# FIELD INSPECTION REPORT

| Date of Inspection:    | 21/12/2020                                                                                                            | District:                 | Sheikhpura |
|------------------------|-----------------------------------------------------------------------------------------------------------------------|---------------------------|------------|
| Division:              | Sheikhpura                                                                                                            | Length (km):              | 0.300 KM.  |
| Name of the Road:      | Kashibigha Dakshin Tola To LD 34 To Kashibigha.                                                                       |                           |            |
| Scheme/Programme:      | MAINTENANCE                                                                                                           | GTSNY (Under 5 yrs Maint) |            |
| Package No.:           |                                                                                                                       | Road Id No.:              |            |
| Status of the Project: | Ongoing/Completed/Under Maintenance                                                                                   |                           |            |
| Work is a case of:     | New Connectivity/Up gradation/Maintenance                                                                             |                           |            |
| Sl. No.                | Parameters to be checked                                                                                              | Remarks                   |            |
| 1.                     | Pavement                                                                                                              |                           |            |
| a)                     | Road Junction condition                                                                                               | ✓ S/U                     |            |
| b)                     | Condition of Surfacing                                                                                                | ✓ S/U                     |            |
| c)                     | Riding Quality                                                                                                        | ✓ S/U                     |            |
| d)                     | Road Camber                                                                                                           | ✓ S/U                     |            |
| e)                     | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                          | ✓ Yes/No                  |            |
| f)                     | Contraction Joints provided or not (CC Pavement)                                                                      | ✓ Yes/No                  |            |
| g)                     | Compaction of flank/slope & raincuts if any                                                                           | Yes/No                    |            |
| 2.                     | Cross Drainage                                                                                                        |                           |            |
| a)                     | Condition of head walls in Hume pipe culverts including its painting                                                  | ✓ S/SRI/U                 |            |
| b)                     | Condition of Abutment & Wing walls, Slab in RCC culverts                                                              | ✓ S/SRI/U                 |            |
| c)                     | Condition of railings/slab/approach for Bridges                                                                       | S/SRI/U NA                |            |
| 3.                     | Road Furniture                                                                                                        |                           |            |
| a)                     | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained. | Yes/No                    |            |
| 4.                     | Compliance History                                                                                                    |                           |            |
| a)                     | Status of ATR's & any others                                                                                          |                           |            |

Rain cuts found at some places.

Sign Board, Km 200m stone not maintained properly.

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            | —   |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U)                          | —   |

SA  
21/12/2020  
(Signature)

NAME: SANGRAM HEMBROM

DESIGNATION: A.E.