

# FIELD INSPECTION REPORT

|                        |                                            |              |            |
|------------------------|--------------------------------------------|--------------|------------|
| Date of Inspection :   | 3-01-21                                    | District:    | SARAI      |
| Division :             | CONDUK                                     | Length (km): | 1.014 km   |
| Name of the Road:      | NH 19 - 10                                 | From:        | Bastipatal |
| Scheme/Programme:      | MAINTENANCE                                | To:          | PMGSY      |
| Package No.:           |                                            | Road Id No.: |            |
| Status of the Project: | Ongoing/Completed/Under Maintenance        |              |            |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |              |            |

| Sl. No. | Parameters to be checked                                                                                             | Remarks  |
|---------|----------------------------------------------------------------------------------------------------------------------|----------|
| 1.      | Pavement                                                                                                             |          |
| a)      | Road Junction condition                                                                                              | ✓ S/I    |
| b)      | Condition of Surfacing                                                                                               | ✓ S/I    |
| c)      | Riding Quality                                                                                                       | ✓ S/I    |
| d)      | Road Camber                                                                                                          | ✓ S/I    |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | ✓ Yes/No |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | ✓ Yes/No |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No ✓ |
| 2.      | Cross Drainage                                                                                                       |          |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U  |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U  |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U  |
| 3.      | Road Furniture                                                                                                       |          |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | ✓ Yes/No |
| 4.      | Compliance History                                                                                                   |          |
| a)      | Status of ATR's & any others                                                                                         |          |

Overall Rating :

☐ Satisfactory (S)  
☐ Satisfactory but requires Improvement (SRI)  
☐ Unsatisfactory (U)

S

(Signature)  
 5/01/21

NAME:

DESIGNATION: