

FIELD INSPECTION REPORT

Date of Inspection : 21.12.2020		District : Chakia E. Cha
Division : Chakia		Length (Km): 1.300 Km
Name of the Road : Long to Sahani tola.		
Scheme/Programme :		MAINTENANCE GTSNY.
Package No.:		Road ID No.:
Status of the Project :		Ongoing/Completed/Under Maintenance
Work is a case of :		New Connectivity/Up Gradation/ Maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	S
a)	Road Junction condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes
g)	Compaction of flank/slope & raincuts if any	Yes
2.	Cross Drainage	Good.
a)	Condition of head walls in Hume pipe culverts including its painting	S
b)	Condition of Abutment & Wing walls, Slab in RCC Culverts	S
c)	Condition of railings/slab/approach for Bridges	S
3.	Road Furniture	
a)	Whether sign board/informatory/cautionary Board/Km & 200m Stones/Pavement road markings are provided and maintained	SRI
4.	Compliance History	
a)	Status of ATR's & any others	Not any

Overall Rating :

Satisfactory (S)	
Satisfactory but requires improvement (SRI)	SRI.
Unsatisfactory (U)	

gsm
21.12.2020
(Signature)

NAME : Arun Kumar Choudhary
DESIGNATION : J.E