

FIELD INSPECTION REPORT

Date of Inspection: 11/01/21		District: Samastipur
Division: RWD Dalsinghsarai		Length(km): 0.600
Name of Road : T07 to Keirai Tola		
Scheme / Programme: MAINTENANCE		
Package No:		Road Id No: GTSNYS.
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/ Up gradation/ Maintenance		
Sl. No.	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	S
f)	Constraction Joint provided or not(CC Pavement)	S
g)	Compaction of flank/slope & raincuts if any	SRI
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	-
b)	Condition of Abutment & Wing walls , Slab in RCC culverts	-
c)	Condition of railings/slab/approach for Bridge	-
3	Road Furniture	
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	SRI
4	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	
Satisfactory but requires Improvement(SRI)	SRI
Unsatisfactory(U)	

Asina
11/01/21
(Signature)

NAME: *Deepan Chandra Saha*
DESIGNATION : J.E.