

FIELD INSPECTION REPORT

Date of Inspection :	07.01.2021	District:	Aurangabad
Division :	North Div Aurangabad	Length (km):	1.90 km
Name of the Road:	Per road Nanded's to polakrola		
Scheme/Programme:	MAINTENANCE		
Package No.:	BR-OR-739	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/I
b)	Condition of Surfacing	S/I
c)	Riding Quality	S/I
d)	Road Camber	S/I
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in flume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 100m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	15
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Ramgar
07-01-21
J.E

07.01.2021
A.B. Brown (Signature)

NAME: