

FIELD INSPECTION REPORT

Date of Inspection:	08.01.21	District:	Aurangabad
Division:	Western Aurangabad	Length (km):	1.40 km
Name of the Road:	Malyas Road to Akad Bipla		
Scheme/Programme:	MAINTENANCE		
Package No.:	BR-02R-740	Road ID No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sr. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U S
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No Yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SR/U S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SR/U —
c)	Condition of railings/slab/approach for Bridges	S/SR/U —
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	" S "
Satisfactory but requires Improvement (SR)	
Unsatisfactory (U)	

Ranji
08.01.2021
Jt

[Signature]
08.01.2021
AB Basim (Signature)

NAME: