

Work started and is in initial stage.

FIELD INSPECTION REPORT

Date of Inspection :	13/01/2021	District:	Nalanda
Division :	Harnaut	Length (km):	0.670 km,
Name of the Road:	Rampur more to Ajaypur		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature) 13/01/2021

NAME: RAVI KUMAR
DESIGNATION: Sr. Engineer

Scanned with CamScanner