

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Kanti
3. Name of Road/Bridge – Beriya Railway Gumti To Damodarpur


A. for Road


1. Damage Location/Chainage : 0.050 km
2. Damage Length : 68.590 m
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Bat, Local sand
 - ii. Equipments/Tools being used in Restoration Works : Tractor, Roller, JCB
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : - 68.590 m

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Beriya Railway Gumti to Damodarpur

District Muzaffarpur

Block Kanti

Division Muzaffarpur West

Length of Road (in Km)

1.000 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Earthwork	0.000
1	Jhama metal	6.428
2	Sand Filling	0.312
3	Sand Bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	6.740
TOTAL COST OF PROJECT IN LACS =		6.740

[Signature]
07/12/2020
JE
RWD

[Signature]
07/12/2020
AE
RWD

[Signature]
09/12/2020
EE
RWD

Technically approved for Rs: 6.740 lacs (Rupees. Six lacs seventy four thousand) only.

[Signature]
31/12/20
Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

[Signature]
31/12/20
J.E.

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	316.12		
			Appendix - I	Total	316.12	2033.34	642779.44
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	68.620		
			Appendix - II	Total	68.62	454.53	31189.85
						SUB TOTAL =	673969.29

11-8-2011

27/11/2000

20-11-2000