

FIELD INSPECTION REPORT

Date of Inspection:	10/01/2021	District:	Sherkhpura
Division:	Sherkhpura	Length (km):	0.660 km
Name of the Road:	Kare Se Kare Bind Tola		
Scheme/Programme:	MAINTENANCE	MMGSY (SC) Under 5th Maint	
Package No.:		Road Id No:	
Status of the Project:	Ongoing/Complete/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1. Pavement			
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	✓ S/U	
c)	Riding Quality	✓ S/U	
d)	Road Camber	✓ S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No	
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No	
2. Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3. Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained.	✓ Yes/No	
4. Compliance History			
a)	Status of ATR's & any others	—	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME: SANURAM HEMBROM

DESIGNATION: A.E.

Signature
10/01/2021