

FIELD INSPECTION REPORT

Date of Inspection : 30/12/2020		District: N. Champaran
Division : Bettiah		Length (km): 2.580 K.M
Name of the Road: B.P. Dole to Nuniya Dole		
Scheme/Programme: MAINTENANCE		Road Id No.:
Package No.: MMSS (3C)		Ongoing/Completed/Under Maintenance ON SOLE
Status of the Project:		New Connectivity/Up gradation/ Maintenance N-2 Connectivity
Work is a case of:		Remarks
Sl. No.	Parameters to be checked	
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	N/A
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature) 30/12/20

NAME: JONIL KUMAR
DESIGNATION: JE

Scanned by CamScanner