

Inspection Report for Flood Damage Work

Date.: ...26.12.2020...

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Paroo

3. Name of Road/Bridge – Dewaria To Dharpari

A. for Road

1. Damage Location/Chainage : 3.75KM to 4.75KM.

2. Damage Length : 113M.

3. Nature of Damage : Breach at Road crust with embankment.

4. Details of Restoration Works :

i. Material being used in Restoration works : Bricks Ball, Local sand.

ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller

iii. Procedure taken up in Restoration works : First Bricks Ball filling in breach portion.
Then Topping by local sand.

iv. Restored Length : — 113M.

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

26.12.20

J.E.

26/12/2020

A.E.

Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

26/12

Signature

(Name of Inspector)

GENERAL ABSTRACT

Name of Road Dewaria to Dharpari
District Muzaffarpur
Block Paru
Division Muzaffarpur West
Length of Road (in Km) 6.795 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	3.418
2	Sand Filling	0.109
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	3.528
TOTAL COST OF PROJECT IN LACS =		3.528

5/11/20
JE
RWD

25/12/2020
AE
RWD

11/12/20
EE
RWD

Technically approved for Rs: 3.528 lacs (Rupees Three lacs fifty two thousand eight hundred) only.

21-12-20

Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

31/12/2020
S.E

Sl. No.	SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	168.12		
				Total	168.12	2033.34	341845.12
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	24.000		
				Total	24.00	454.53	10908.72
Total Cost :-							352753.84

25.11.20
J.R.

25.11.20
DE

25.11.20