

(6)

Inspection Report for Flood Damage Work

Date.:26.12.2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Paroo

3. Name of Road/Bridge – Hirapur PWD Road To Pichpura

A. for Road

1. Damage Location/Chainage : 90M, 320M, 700M, 1200M.

2. Damage Length : 69M.

3. Nature of Damage : Break at Road Cross with Embankment.

4. Details of Restoration Works :

i. Material being used in Restoration works : Bridge Ball, local sand.

ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller

iii. Procedure taken up in Restoration works : First - Bridge Ball filling in break portion
Then - Top by local sand.

iv. Restored Length : — 69.00M

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

26.12.20
J.E.

26/12/20
A.E.

26/12/20
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Hiranpur PWD Road to Pichpura

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km)

2.873 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	15.836
2	Sand Filling	0.188
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	16.024
TOTAL COST OF PROJECT IN LACS =		16.024

25/11/20
JE
RWD

25/11/20
AE
RWD

25/11/20
EE
RWD

Technically approved for Rs. 16.024 lacs (Rupees sixteen lacs two thousand four hundred) only.

25/12/20
Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

31/12/20
J.E

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	778.81		
			Appendix - I	Total	778.81	2033.34	1583585.53
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	41.390		
			Appendix - II	Total	41.39	454.53	18813.00
Total Cost :-							1602398.53

[Signature]

[Signature]

11.20
as per