

Inspection Report for Flood Damage Work

Date.:26.12.2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Paroo

3. Name of Road/Bridge – PWD Malahi Road To Jainpur

A. for Road

1. Damage Location/Chainage : 3.00 KM

2. Damage Length : 16.00 M.

3. Nature of Damage : Break at road crest with Embankment

4. Details of Restoration Works :

i. Material being used in Restoration works : Bricks Bats, Local Sand

ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller

iii. Procedure taken up in Restoration works : First-Bricks bats filling in break portion.
Then-Topping by local Sand.

iv. Restored Length : — 16.00 M.

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :


4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :


iii. Procedure taken up in Restoration works :

iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road PWD Malahi Road to Jaitpur

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km) 3.595 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	2.635
2	Sand Filling	0.022
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	2.657
TOTAL COST OF PROJECT IN LACS =		2.657

[Signature]
25.11.20

JE
RWD

[Signature]
25.11.20

AE
RWD

[Signature]
25.11.20

EE
RWD

Technically approved for Rs: 2.657 lacs (Rupees Two lacs sixty five thousand seven hundred) only.

[Signature]
Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

[Signature]
31/12/20
J.E

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	129.6		
				Total	129.60	2033.34	263520.86
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	4.800		
				Total	4.80	454.53	2181.74
Total Cost :-							265702.60

[Signature]
25.11.20

[Signature]
25.11.20

[Signature]
25.11.20