

Inspection Report for Flood Damage Work

Date.: ...26/12/2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Kadaariya Mango High School to Jagadishpur via PMGSY Road

A. for Road

1. Damage Location/Chainage : 1.75KM
2. Damage Length : 5.5M
3. Nature of Damage : Breach at road crest with embankment.
4. Details of Restoration Works :

- i. Material being used in Restoration works : ghana Metal (Binko Boko), Local Sand.
- ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller
- iii. Procedure taken up in Restoration works : First - Binko Boko Filling in breach portion.
Then - Topsoil by local Sand.
- iv. Restored Length : — 5.50M

B. for Bridge

1. Damage Location/Chainage :
 2. Damage Length :
 3. Nature of Damage :
 4. Details of Restoration Works :
- i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

J.E.

A.E.

Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Kadariya Mango High School to Jagadishpur Via PMGSY Road
District Muzaffarpur
Block Paru
Division Muzaffarpur West
Length of Road (in Km) 2.350 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	0.755
2	Sand Filling	0.012
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	0.767
TOTAL COST OF PROJECT IN LACS =		0.767

25.11.20

JE
RWD

25/11/20

AE
RWD

25/11/20

EE
RWD

Technically approved for Rs: 0.767 lacs (Rupees Seventy six thousand seven hundred) only.

25/11/20

Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

31/12/20
J.R

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do - danger signal etc. all complete .				
			Appendix - I	Cum	37.12		
				Total	37.12	2033.34	75477.58
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	2.750		
				Total	2.75	454.53	1249.96
Total Cost :-							76727.54

25/11/2020
RJE

25/11/20
TJE

25/11/2020
RJE