

Inspection Report for Flood Damage Work

Date.: ..26.12.2020....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – PWD road Murgiya Chowk to chainpur chiutaha via kabari tola

A. for Road

1. Damage Location/Chainage : 400M.
2. Damage Length : 15.00M.
3. Nature of Damage : Breach at Road Crest with Embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : - Bricks Bats, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : Tractor, T.C.B, Roller
 - iii. Procedure taken up in Restoration works : First Bricks Bats Filling in breach portion
Then Topping by Local Sand.
 - iv. Restored Length : ——— 15.00M.

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

26.12.20
J.E.

26/12/2020
A.E.

KAM
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

26/12
Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road PWD Road Murgiya Chowk to Chainpur Chlutaha Via Kabari Tola

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km) 2.000 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	6.485
2	Sand Filling	0.092
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	6.577
TOTAL COST OF PROJECT IN LACS =		6.577

25/11/20

JE
RWD

25/11/2020

AE
RWD

25/11/20

EE
RWD

Technically approved for Rs: 6.577 lacs (Rupees Six lacs Fifty seven thousand Seven hundred) only.

25/11/20

SuperIntending Engineer
Rural Works Department
Work Circle Muzafarpur

31/12/2020
J.E.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	318.94		
			Appendix - I	Total	318.94	2033.34	648513.46
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	20.250		
			Appendix - II	Total	20.25	454.53	9204.23
Total Cost :-							657717.69

5/11/20
JE
[Signature]

[Signature]