

Inspection Report for Flood Damage Work

Date.:26.12.2020....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Paru Hospital Uttar Se to Sukhari Miyan Ke Ghar Hote huye Paru High School Tak

A. for Road

1. Damage Location/Chainage : 5 places (0.00 KM to 1.070 KM)
2. Damage Length : 40.00 M.
3. Nature of Damage : Breach at Road Crest with embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Bala, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Rollers
 - iii. Procedure taken up in Restoration works : First - Bricks Bala filling in breach portion.
Then - Topping by local sand.
 - iv. Restored Length : - 40.00 M.

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

26.12.20
J.E.

26.12.20
A.E.

26.12.20
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

26.12.20
Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road	Paru Hospital Utter to Sukhari Miya Ke Ghar Hote Paroo High School Tak
District	Muzaffarpur
Block	Paru
Division	Muzaffarpur West
Length of Road (in Km)	1.07

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	1.114
2	Sand Filling	0.043
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	1.157
TOTAL COST OF PROJECT IN LACS =		1.157

JE 25/11/2020
RWD

AE
RWD

High
EE
RWD

Technically approved for Rs: 1.157 lacs (Rupees one lac fifteen thousand seven hundred) only.

**Superintending Engineer
Rural Works Department
Work Circle Muzafarpur**

31/12/2013
P.O.

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	54.8		
				Total	54.80	2033.34	111427.03
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	9.440		
				Total	9.44	454.53	4290.76
Total Cost :-							115717.79

P. M. A.
25/11/2020
A/E

S. S. K.
25/11/2020
S.E

11/11/2020