

Inspection Report for Flood Damage Work

Date.:24.12.2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Tirhut Bandh Dhala to Sohansi Village in Chandkewari panchayat of Paroo Block of Muzaffarpur District With RCC Bridge

A. for Road

1. Damage Location/Chainage : 0.300KM to 0.450KM.
2. Damage Length : 60M.
3. Nature of Damage : Breach at Road Crest with Embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Subgrade (Earth),
 - ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller
 - iii. Procedure taken up in Restoration works : Earth filling in breach portion.
 - iv. Restored Length : — 60M.

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

24.12.20
J.E.

24/12/2020
A.E.

24/12/2020
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Turhut Bandh Dhala to Sohansi Village in Chandkewari Panchayat of Paroo Block of Muzaffarpur
District Muzaffarpur
Block Paru
Division Muzaffarpur West
Length of Road (in Km) 1.150 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Earthwork	4.131
1	Jhama metal	0.000
2	Sand Filling	0.000
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	4.131
TOTAL COST OF PROJECT IN LACS =		4.131

25/11/20
JE
RWD

25/11/20
AE
RWD

25/11/20
EE
RWD

Technically approved for Rs. 4.131 lacs (Rupees four lacs thirteen thousand one hundred) only.

[Signature]
Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

[Signature]
31/12/20
J.C.

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
3	3.14	303.1	Construction of Subgrade and Earthen Shoulders Construction of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transproting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead up to 1000m as per Technical Specification clause				
			Only Flank (Ditches due to rain cut)	Cum	2094		413104.32
			For 1000 m lead @ 100 %	Total	2094	197.28	
Total Cost :-							413104.32

5/25/11.20
a

11/25/11.20
a

11/25/11.20
a