

Inspection Report for Flood Damage Work

Date.: 26/12/2020

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Sahebganj

3. Name of Road/Bridge – Makari Tola SH-74 Mushhar Tola Narayan Chowk Tak

A. for Road

1. Damage Location/Chainage : OTO 40M

2. Damage Length : 25m

3. Nature of Damage :

4. Details of Restoration Works : same model Bricks etc & local Sand.

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length : 25m

B. for Bridge

1. Damage Location/Chainage : NEL

2. Damage Length : NEL

3. Nature of Damage : NEL

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

P. J. E.
J.E.

26/12/2020
A.E.

K. J. E.
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

[Signature]
Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Makari Tola SH-74 Mushhar Tola Narayan Chowkn Tak to Narayan Chowkn Tak

District Muzaffarpur

Block Sahebganj

Division Muzaffarpur West

Length of Road (in Km) 1.190 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	3.184
2	Sand Filling	0.109
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	3.293
TOTAL COST OF PROJECT IN LACS =		3.293

[Signature]
25/11/2020
JE
RWD

[Signature]
25/11/2020
AE
RWD

[Signature]
25/11/2020
EE
RWD

Technically approved for Rs. 3.293 lacs (Rupees Three lacs Twenty Nine Thousand Three hundred) only.

[Signature]
27-12-20
Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

[Signature]
31/12/2020
J.C.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	156.59		
			Appendix - I	Total	156.59	2033.34	318400.71
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	23.900		
			Appendix - II	Total	23.90	454.53	10863.27
Total Cost :-							329263.98

S. S. S. S. S.
25/11/2020
5.6

25/11/2020
A.E

11/11/2020