

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Kanti
3. Name of Road/Bridge – Barkagoan Aasnagar PMGSY Road me Bakatpur state Boding choketo Jhitkahi Siman Hanuman Mandir ke pas

A. for Road


1. Damage Location/Chainage : CH - 1100m, 1200m, 1500m, 2200m, 2800m
2. Damage Length : ~~303m~~ 303m
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works : - soil
 - ii. Equipments/Tools being used in Restoration Works : Tractor, Roller, JCB
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : - 303m

B. for Bridge


1. Damage Location/Chainage : N/A
2. Damage Length : N/A
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


26/12/2020

J.E.


26/12/2020

A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Badkagaon Asnagar PMGSY Road me Bakatpur Nandu Bhagat ke Bathan to Banjariya Pagahiya
Siman Tak
District Muzaffarpur
Block Kanti
Division Muzaffarpur West
Length of Road (in Km) 3.030 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	0.000
2	Sand Filling	0.000
3	Earthwork	2.060
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	2.060
TOTAL COST OF PROJECT IN LACS =		2.060

[Signature]
07-12-2020

JE
RWD

[Signature]
07/12/2020

AE
RWD

[Signature]
09/12/2020

EE
RWD

Technically approved for Rs: 2.060 lacs (Rupees Two lacs size thousand) only.

[Signature]
01-12-20

Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

[Signature]
13/12/2020
J.E.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
Construction of Subgrade and Earthen Shoulders							
3	3.14	303.1	Consturcion of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transproting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead upt 1000m as per Technical Specification clause				
			Only Flank (Ditches due to rain cut)	Cum	1044.24		
			For 1000 m lead @ 100 %	Total	1044.24	197.28	206007.67
Total Cost :-							206007.67

Amrinder
07-12-2020
JE

Raj
07/12/2020
DE

1182/91142