

Inspection Report for Flood Damage Work

Date.:26/12/2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Paroo

3. Name of Road/Bridge – Chochahi PWD Road To Chochahi

A. for Road

1. Damage Location/Chainage : 2.300KM

2. Damage Length : 16.00M

3. Nature of Damage : Break at Road Crest with Embankment.

4. Details of Restoration Works :

i. Material being used in Restoration works : Bricks Bala, Local Sand.

ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Rollers

iii. Procedure taken up in Restoration works : First - Bricks being filled in break portion.
Then - Topping by local Sand.

iv. Restored Length : ——— 16.00M

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

26/12/2020
J.E.

26/12/2020
A.E.

26/12/2020
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Chochahi PWD Rd. to Chochahi

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km) 2.350 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	4.407
2	Sand Filling	0.044
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	4.450
TOTAL COST OF PROJECT IN LACS =		4.450

25/11/20

JE

RWD

25/11/20

AE

RWD

25/11/20

EE

RWD

Technically approved for Rs: 4.450 lacs. (Rupees four lacs forty five thousand) only.

20

Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

31/12/20
J.R.

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	216.72		
			Appendix - I	Total	216.72	2033.34	440665.44
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	9.600		
			Appendix - II	Total	9.60	454.53	4363.49
Total Cost :-							445028.93

25/11/2020
PTE

25.11.20
JE

25/11/2020
PTE