

# **FIELD INSPECTION REPORT**

|                                                               |                      |
|---------------------------------------------------------------|----------------------|
| Date of Inspection : 7.1.21                                   | District: Port Blair |
| Division : Mahatma                                            | Length (km): 1.23    |
| Name of the Road: Locking Mahatma to Locking                  |                      |
| Scheme/Programme: MAINTENANCE                                 |                      |
| Package No.:                                                  | Road Id No.:         |
| Status of the Project: Ongoing/Completed/Under Maintenance    |                      |
| Work is a case of: New Connectivity/Up gradation/ Maintenance |                      |

| Sl. No. | Parameters to be checked                                                                                             | Remarks |
|---------|----------------------------------------------------------------------------------------------------------------------|---------|
| 1.      | Pavement                                                                                                             |         |
| a)      | Road Junction condition                                                                                              | S S/U   |
| b)      | Condition of Surfacing                                                                                               | S S/U   |
| c)      | Riding Quality                                                                                                       | S S/U   |
| d)      | Road Camber                                                                                                          | S S/U   |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| 2.      | Cross Drainage                                                                                                       |         |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| 3.      | Road Furniture                                                                                                       |         |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| 4.      | Compliance History                                                                                                   |         |
| a)      | Status of ATR's & any others                                                                                         |         |

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI) SRI

Unsatisfactory (U)

Sudhir K

(Signature)

NAME: