

FIELD INSPECTION REPORT

Date of Inspection :	11-01-2021	District:	GAYA.
Division :	SHERGHATI	Length (km):	4.3
Name of the Road:	NH-83 to Jolah Bigha Muslim Tola		
Scheme/Programme:	MAINTENANCE	MMGSY	
Package No.:		Road Id No.:	
Status of the Project:	☒ Ongoing ☐ Completed ☐ Under Maintenance		
Work is a case of:	☒ New Connectivity ☐ Up gradation ☐ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	SU not yet done	
b)	Condition of Surfacing	✓ SU	
c)	Riding Quality	✓ SU	
d)	Road Camber	✓ SU	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes No	
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes No	
g)	Compaction of flank/slope & raincuts if any	✓ Yes No	
2.	Gross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	✓ S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes No	
4.	Compliance History		
a)	Status of ATR's & any others	NIL	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

The Road in question is physically Completed.

(Signature) *[Signature]* 11.01.21

NAME: *Bony Kishore Prasad*
DESIGNATION: *Assistant Engr/Hobhi*