

Date of Inspection:	12-1-21	District:	East
Division:	Barabanki	Length (km):	1330 km
Name of the Road:	Barabanki to Lucknow		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	✓ Ongoing/Completed/Under Maintenance		
Work is a case of:	✓ No Connectivity/By graduation Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement	S/U	
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	✓	
d)	Road Camber	✓	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓	
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓	
c)	Condition of railings/slab approach for Bridges	S/SRI/U ✓	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓/No	
4.	Compliance History		
a)	Status of ATR's & any others	No	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

S

SRI

(Signature)

NAME: Manish Kumar



Shot on Y12

Vivo AI camera