

FIELD INSPECTION REPORT

Date of Inspection : 24-12-20	District: East Champaran
Division : Areraj	Length (km): 2.375 km
Name of the Road: Uttar Nand Kachahari tolla to Tinsari tolla	
Scheme/Programme: MAINTENANCE	Road Id No.:
Package No.:	Ongoing/Completed/Under Maintenance
Status of the Project:	New Connectivity/Up gradation/ Maintenance
Work is a case of:	

SL No.	Parameters to be checked	Remarks
1.	Pavement	LS/U
a)	Road Junction condition	US/U
b)	Condition of Surfacing	US/U
c)	Finishing Quality	US/U
d)	Road Camber	US/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	US/SRI/U
a)	Condition of head walls in Hume pipe culverts including its painting	US/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	US/SRI/U
c)	Condition of railings/slab/approach for Bridges	US/SRI/U
3.	Road Furniture	Yes/No
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	NO
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

24/12/20
(Signature)

NAME: Manish Kumar

DESIGNATION: J-E-R-W-D. Areraj