

UTSNY **FIELD INSPECTION REPORT**

Date of Inspection : 21.1.21	District: Aurangabad
Division : Aurangabad	Length (km): 0.50 Km
Name of the Road: Pota Kanthi Road to Kalesi Bigha	
Scheme/Programme:	MAINTENANCE
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S S/U
b)	Condition of Surfacing	S S/U
c)	Riding Quality	S S/U
d)	Road Camber	S S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	Maintenance Board not found, Informatory Board not paint, Buses in should be C.C. pavement cracked
a)	Status of AFR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

NAME:

21.1.21

(Signature)

AE, Kunturby