

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					Motorable work
from Dangsai to Bhikampur					
Length -		4.300 km			
Estimate Cost -		910800			
Scheme -		PDR			Motorable
Technically approved Cost -					Rs. 904962
Block -		Brauli			
Date of Measurement -					20/11/2022

Measurement Detail

① Providing brick bats filled in ditches including all cost of labour - do - do -					
CH-0M to 1000M					
1X16.00X		$\frac{5.10+7.10}{2}$		$\frac{2.00+2.80}{2}$	$= 283.04 m^2$
1X26.00X		0.90		1.00	$= 23.4 m^2$
CH-4000M					
1X14.00X		4.00		1.00	$= 56.0 m^2$
1X18.00X		0.90		1.00	$= 16.20 m^2$
1X6.00X		1.00		1.00	$= 6.00 m^2$
					<u>384.64 m²</u>
					Qty Limit - 371.46 m ²

Continuation

Abstract of Cost

13

Sch. XLV-Form No. 134

[illegible]

Continuation