

Inspection Report for Flood Damage Work

Date.: 26.12.2020.

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Improvement of Repura Chowk To Boari Via Mahmaddpur Baran Road


A. for Road


1. Damage Location/Chainage : 10 place (From 0.00 KM to 1.95 KM)
2. Damage Length : 77.46 M
3. Nature of Damage : Break at Road Crest with Embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Ball, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : - Tractors, J.C.B, Rollers
 - iii. Procedure taken up in Restoration works : First - Bricks Ball filling in breach portion. Then - Topping by Local Sand.
 - iv. Restored Length : _____ 77.46 M.

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Improvement of Repura Chowk to Boari Via Mahmaddpurbaran Road

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km) 1.950 Km


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	2.452
2	Sand Filling	0.087
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	2.539
TOTAL COST OF PROJECT IN LACS =		2.539


JE

RWD


AE

RWD



EE

RWD

Technically approved for Rs: 2.537 lacs (Rupees Two lacs fifty three thousand Nine hundred) only.



Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur


31/12/2020

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	120.6		
				Total	120.60	2033.34	245220.80
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	19.120		
				Total	19.12	454.53	8690.61
Total Cost :-							253911.41

25/11/2020
DT

25/11/2020
S.E.

11/11/2020