

Inspection Report for Flood Damage Work

Date.:26.12.2020...


1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – L050 - Fatehabad To Chaki Suhagpur (VR28)


A. for Road


1. Damage Location/Chainage : 32 Places.
2. Damage Length : 506 M.
3. Nature of Damage : Breach at Road cross with embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Bats, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : Tractors, J.C.B, Roller
 - iii. Procedure taken up in Restoration works : First - Bricks Bats filling in breach portion.
Then - Topping by local sand.
 - iv. Restored Length : 506 M.


B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road	L050 Fatehabad to Chaki Subagpur (VR28)
--------------	---

District Muzaffarpur

Block	Paru
-------	------

Division Muzaffarpur West

Length of Road (in Km)

9.379 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	19.445
2	Sand Filling	0.582
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	20.027
TOTAL COST OF PROJECT IN LACS =		20.027

JE 25/11/22

RWD

AE

RWD

11/20/20

EE

RWD

Technically approved for Rs. 20.02764 (Rupees Twenty Two thousand seven hundred) only.

22/2/22

Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

3/12/2020
J.E

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do - danger signal etc. all complete .	Cum	956.29		
			Appendix - I	Total	956.29	2033.34	1944462.71
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	128.080		
			Appendix - II	Total	128.08	454.53	58216.20
Total Cost :-							2002678.91

25/11/2020
DE

25/11/2020
S.E

128/956.29