

Inspection Report for Flood Damage Work

Date: ..26/12/2020.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – L075-Mohabatpur To Dubauli (VR30)


A. for Road

1. Damage Location/Chainage : 26 places (0.200KM to 2.00KM)
2. Damage Length : 179.56M.
3. Nature of Damage : Breach at Road Cross with Embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Bats, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller
 - iii. Procedure taken up in Restoration works : First Bricks Bats filling in breach portion. Then Topping by Local Sand.
 - iv. Restored Length : — 179.56M.


B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road L075 Mohabatpur to Dubauli (VR30)

District Muzaffarpur

Block Paru

Division Muzaffarpur West

Length of Road (in Km) 2.289 Km


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	7.397
2	Sand Filling	0.202
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	7.599
TOTAL COST OF PROJECT IN LACS =		7.599


JE
RWD


AE
RWD


EE
RWD

Technically approved for Rs: 7.599 lacs (Rupees Seven lacs Fifty Nine thousand Nine hundred/only).


Superintending Engineer
Rural Works Department
Work Circle Muzafarpur


31/12/2020
J-2

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	363.81		
				Total	363.81	2033.34	739749.43
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	44.390		
				Total	44.39	454.53	20176.59
Total Cost :-							759926.02

(11/11/2020)
DTZ

25/11/2020
S.P.

10/11/2020
S.P.