

Inspection Report for Flood Damage Work

Date.: 26/12/2020

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Motipur

3. Name of Road/Bridge – Bishist singh ke ghar se to Shasna School Tak

A. for Road

1. Damage Location/Chainage : 5.2 TO 5.14 KM

2. Damage Length : 200m

3. Nature of Damage : Road cross side sub-grade eroded in the

4. Details of Restoration Works :

i. Material being used in Restoration works : Bricks Ball, Local sand

ii. Equipments/Tools being used in Restoration Works : Grader, TCD, Roller

iii. Procedure taken up in Restoration works : First filling of Bricks Ball

iv. Restored Length : 200m . Broad pavement for topping by roller

B. for Bridge

1. Damage Location/Chainage : X

2. Damage Length : X

3. Nature of Damage : X


4. Details of Restoration Works : X


i. Material being used in Restoration works : X

ii. Equipments/Tools being used in Restoration Works : X


iii. Procedure taken up in Restoration works : X

iv. Restored Length : X


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Bishist Singh Ke Ghar to Sshana School Tak

District Muzaffarpur


Block Motipur


Division Muzaffarpur West

Length of Road (in Km) 0.150 Km


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	5.613
2	Sand Filling	0.138
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	5.752
TOTAL COST OF PROJECT IN LACS =		5.752



JE
RWD


AE
RWD


EE
RWD

Technically approved for Rs: 5.752 lacs (Rupees five lacs seventy five thousand two hundred) only.


Superintending Engineer
Rural Works Department
Work Circle Muzafarpur


31-12-20
AS

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	276.07		
			Appendix - I	Total	276.07	2033.34	561344.17
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	30.380		
			Appendix - II	Total	30.38	454.53	13808.62
Total Cost :-							575152.79

[Signature]

[Signature]
20.11.20

[Signature]
11/11/20