

Inspection Report for Flood Damage Work

Date.:26/12/2020.....


1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Kharauni More to Amar Vidya Bihar tak via Sc Tola Mankundpur Tola


A. for Road

1. Damage Location/Chainage : 0.800 KM
2. Damage Length : 10.00 M
3. Nature of Damage : Breach at Road Cross with embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Bricks Bala, Local Sand.
 - ii. Equipments/Tools being used in Restoration Works : Tractor, J.C.B, Roller
 - iii. Procedure taken up in Restoration works : First - Bricks Bala filling in breach portion. Then - Topping by local sand.
 - iv. Restored Length : - 10.00 M.


B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Kharauni More to Amar Vidya Bihar Tak Via SC Tola Mankundpur Tola
District Muzaffarpur
Block Paru
Division Muzaffarpur West
Length of Road (in Km) 2.740 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	1.647
2	Sand Filling	0.020
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	1.667
TOTAL COST OF PROJECT IN LACS =		1.667

25.11.20

JE
RWD

25/11/2020

AE
RWD

25/11/20

EE
RWD

Technically approved for Rs: 1.667 lacs (Rupees one lac Sixty six thousand seven hundred) only.

25.12.20

Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

31/12/2020
J.R.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do - danger signal etc. all complete .				
			Appendix - I	Cum	81		
				Total	81.00	2033.34	164700.54
2		11.20	Sand Filling Fillling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	4.500		
				Total	4.50	454.53	2045.39
Total Cost :-							166745.93


 P. N. Singh
 15/11/2020

25.11.20
 2


 15/11/2020