

Inspection Report for Flood Damage Work

Date.: 26/12/2020

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Motipur
3. Name of Road/Bridge – Kapildev Bhagat ke Ghar Paharchak Math to Ramanand Ray ke Bathan Tak

A. for Road

1. Damage Location/Chainage : 1200 TO 1250 & 1850 TO 1950 m
2. Damage Length : 565 m
3. Nature of Damage : Y₃ Road cut with sub-grade shoulder eroded in flood.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brick Ball & sand Fills
 - ii. Equipments/Tools being used in Restoration Works : Grader, TCB etc.
 - iii. Procedure taken up in Restoration works : Fill with Brick Ball & sand
 - iv. Restored Length :

B. for Bridge

1. Damage Location/Chainage : 0
2. Damage Length : 0
3. Nature of Damage : 0
4. Details of Restoration Works : 0
 - i. Material being used in Restoration works : 0
 - ii. Equipments/Tools being used in Restoration Works : 0
 - iii. Procedure taken up in Restoration works : 0
 - iv. Restored Length : 0

[Signature]
J.E.

[Signature]
A.E.

[Signature]
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

[Signature]
Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road	Kapildeow Bhagat ke ghar Pharchak Math to Ramanand Rai ke ghar Tak
--------------	--

District Muzaffarpur

Block	Motipur
-------	---------

Division Muzaffarpur West

Length of Road (in Km)	0.800 Km
------------------------	----------

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	5.085
2	Sand Filling	0.112
3	Sand bag	0.000
4	H.P.	0.270
	GRAND SUB TOTAL	5.467
TOTAL COST OF PROJECT IN LACS =		5.467

RWD

RWD

RWD

Technically approved for Rs: 5.467 lacs (Rupees Five lacs forty six thousand seven hundred) only.

Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

31.12.20
A.E.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	250.09		
				Total	250.09	2033.34	508518.00
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	24.750		
				Total	24.75	454.53	11249.62
Total Cost :-							519767.62

For
30.11.20
AS

11/8/20
11/11/20