

Inspection Report for Flood Damage Work

Date.:26.12.2020.....


1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West
2. Name of Block – Paroo
3. Name of Road/Bridge – Eakama to karpuri pmgsy road to harijan tola rupnarayanpur


A. for Road


1. Damage Location/Chainage : 10 place (From - 0.00 KM to 1.526 KM)
2. Damage Length : 161 M.
3. Nature of Damage : Breach at Road cross with Embankment.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Subgrade (Earthen shoulder)
 - ii. Equipments/Tools being used in Restoration Works : - Tractor, J.C.B, Roller
 - iii. Procedure taken up in Restoration works : Earth filling in breach portion.
 - iv. Restored Length : _____ 161 M.

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


J.E.


A.E.



Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Eakama To Karpuri PMGSY Road to Harijan Tola Rupnarayanpur
District Muzaffarpur
Block Paru
Division Muzaffarpur West
Length of Road (in Km) 1.526 Km


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	0.000
2	Sand Filling	0.000
3	Earth Work	0.000
4	Bamboo Piles	0.529
	GRAND SUB TOTAL	0.529
TOTAL COST OF PROJECT IN LACS =		0.529



JE
RWD


AE
RWD


EE
RWD

*Technically approved for Rs: 0.529 (Rupees fifty two thousand
Nine hundred) only.*


Superintending Engineer
Rural Works Department
Work Circle Muzafarpur


JE

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
3	3.14	303.1	Construction of Subgrade and Earthen Shoulders				
			Consturcion of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transproting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead upt 1000m as per Technical Specification clause				
			For 1000 m lead @ 100 %	Total	268.15	197.28	52900.63
			Total Cost :-				

Handwritten signature/initials

Handwritten signature/initials

Handwritten signature/initials