

Inspection Report for Flood Damage Work

Date.:26.12.2020....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Paroo

3. Name of Road/Bridge – Baijalpur Dhala to Seotriya

A. for Road

1. Damage Location/Chainage : 807M, 551M, 1284M, 1406M, 2014M

2. Damage Length : 85M.

3. Nature of Damage : Breach at Road Cross with Embankment.

4. Details of Restoration Works :

i. Material being used in Restoration works : Bricks Bats, Local Sand.

ii. Equipments/Tools being used in Restoration Works : Tractor, JCB, Roller

iii. Procedure taken up in Restoration works : First - Bricks Bats filling in breach portion
Then - Topping by Local Sand.

iv. Restored Length : 85M.

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :


4. Details of Restoration Works :


i. Material being used in Restoration works :


ii. Equipments/Tools being used in Restoration Works :


iii. Procedure taken up in Restoration works :

iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road	Baijalpur Dhala to Seotriya
--------------	-----------------------------

District Muzaffarpur

Block	Paru
-------	------

Division Muzaffarpur West

Length of Road (in Km)

4.184 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	13.851
2	Sand Filling	0.237
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	14.088
TOTAL COST OF PROJECT IN LACS =		14.088

9/25/11/2020

JE

RWD

Cherry
2/17/2020

AE

RWD

11/2

EE

RWD

Technically approved for Rs: 14.088 lacs (Rupees fourteen lacs eight thousand eight hundred) only.

2122

Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

31/12/2000
J.E

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .	Cum	681.21		
			Appendix - I	Total	681.21	2033.34	1385131.54
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9	Cum	52.180		
			Appendix - II	Total	52.18	454.53	23717.38
Total Cost :-							1408848.92

PNV
25/11/2020
DE

25/11/2020
SE

25/11/2020
DE