

Inspection Report for Flood Damage Work

Date.: ...20.12.20.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Motipur

3. Name of Road/Bridge – NH-28 Panchrukhi To Bariyarpur

A. for Road

1. Damage Location/Chainage : 1.80 to 2.0 K.M .

2. Damage Length : 109.70 M .

3. Nature of Damage : Road Crust and Side Subgrade
eroded in Flood.

4. Details of Restoration Works :

i. Material being used in Restoration works : Brick Bats, Local Sand.

ii. Equipments/Tools being used in Restoration Works : Tractor, JCB Machine and
Roller.

iii. Procedure taken up in Restoration works : First Filling of Brick Bats in
Breach Portion Then Topping
by Local Sand.

iv. Restored Length : 110 M .

B. for Bridge

1. Damage Location/Chainage : x

2. Damage Length : x

3. Nature of Damage : x


4. Details of Restoration Works : x


i. Material being used in Restoration works : x


ii. Equipments/Tools being used in Restoration Works : x


iii. Procedure taken up in Restoration works : x

iv. Restored Length : x


J.E.


A.E. 26.12.20


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road NH 28 Panchrukhi to Bariyarpur

District Muzaffarpur

Block Motipur

Division Muzaffarpur West

Length of Road (in Km) 0.150 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	3.101
2	Sand Filling	0.078
3	Sand bag	0.000
4	Bamboo Piles	0.000
	GRAND SUB TOTAL	3.179
TOTAL COST OF PROJECT IN LACS =		3.179

[Signature]
JE

RWD

[Signature]
AE

RWD

[Signature]
EE

RWD

Technically approved for Rs: 3.179 lacs (Rupees Three lacs Seventeen thousand Nine hundred) only.

[Signature]
Superintending Engineer
Rural Works Department
Work Circle Muzaffarpur

[Signature]
31/12/00
J.R.

SI. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do- danger signal etc. all complete .				
			Appendix - I	Cum	152.51		
				Total	152.51	2033.34	310104.68
2		11.20	Sand Filling Filling in foundation trenches as per drawing and technical specification Clause 305.3.9				
			Appendix - II	Cum	17.180		
				Total	17.18	454.53	7808.83
Total Cost :-							317913.51

July
20.11.20
AB

20/11/20
S.E

20/11/20
S.E