




# ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

## FDR

### PLAN HEAD FDR(2245) (2020-2021)



#### MOTORABLE OF ROAD FROM SIKARPUR CHAPRA CHHOTI BAND DOM TOLI TO MAHTO TOLA

DISTRICT	:-	Saran	
DIVISION	:-	Sonpur	
BLOCK	:-	Sonpur	
TOTAL LENGTH OF ROAD	:-	3.250	KM
TOTAL COST OF CONSTRUCTION	:-	10.628	Lac
TOTAL COST OF PROJECT	:-	10.628	Lac

# Inspection Report for flood damage work

Date : .....

1. Name of PIUs : Akhola, Kurnool

2. Name of Block/Road : Sikarpur

(A) For Road - Sikarpur chakra Akhola branch, 200 M to 1500 M

1. Damage Location/Chainage : 200 M to 1500 M

2. Damage Length : - 160 M

3. Nature of Damage : Flank and road surface damage due to Flood.

4. Details of Restoration :

(i) Material being used in Restoration : Brick bats

(ii) Equipment/Tools being used in Restoration works : tractor/roller

(iii) Procedure taken up in Restoration works : Brick bats filling and compacting

(iv) Restored Length : - 160 M

(B) For Bridge

1. Damage Location/Chainage : ✓

2. Damage Length : ✓

3. Nature of Damage : ✓

4. Details of Restoration : ✓


(i) Material being used in Restoration : ✓

(ii) Equipment/Tools being used in Restoration works : ✓

(iii) Procedure taken up in Restoration works : ✓

(iv) Restored Length : ✓

  
Signature of JE/AF/EE

  
Signature

(Name of Inspector )

## FDR(2020-2021)

### प्रतिवेदन

प्रमंडल का नाम :- ग्रामीण कार्य विभाग कार्य प्रमंडल सोनपुर

पथ का नाम :- शिकारपुर छपरा छोटी बांध डोम टोला से महतो टोला

पथ की लम्बाई:- 3.250 Km.


प्राक्कलित राशि:- 1062755 रु

प्रखंड:- सोनपुर


जिला:- सारण

प्रस्तुत प्राक्कलन सारण जिला अंतर्गत सोनपुर प्रखंड के शिकारपुर छपरा छोटी बांध डोम टोला से महतो टोला तक पथ बाढ़ से क्षतिग्रस्त (F.D.R.) पथांश का यातायात पुनस्थापन (Motorable) कार्य तैयार किया गया है। इस वर्ष अचानक अत्यधिक बाढ़ आने के कारण पथ के CH-800 m से 1500 m तक में जगह-जगह क्षतिग्रस्त होने के कारण आवागमन बाधित हो गया, तत्काल पथ मरम्मत हेतु पथांश में Brick Bats भरकर कटाव से बचाव का कार्य करते हुए यातायात को पुनस्थापित किया गया है।

पथ मरम्मत कार्य का प्राक्कलन वर्तमान अनुसूची दर पर ही तैयार किया गया है प्राक्कलन की स्वीकृति अपेक्षित है।

  
25/10/2020  
कनीय अभियंता

  
24/10/20  
सहायक अभियंता

  
24/10/2020  
कार्यपालक अभियंता

# FDR

## GENERAL ABSTRACT OF COST

Block:- Sarpan

District:- Saran

Length of Road:- 3.250 KM

Name of Road:- Motorable of Road From Sikarpur Chapra Chhoti Band Dom Toli To Mahto Tola

Sl. No.	Item of Work	Amount
A	TOTAL COST :	10.628 Lacs
	TOTAL :	10.628 Lacs


  
Junior Engineer

  
Asstt. Engineer

  
Executive Engineer

T/A Approved for Rs. 10.628 Lacs

SE  
RWD

  
S.E. Chapra

Name of Road		Material of Road From Siltarpur Chapra Chhail Band from Call To Mahra Tola				Block	Temp	DISTRICT	SAVED	LENGTH	AMOUNT (IN Rs.)
Sl No.	SI No	SI No	SI No	SI No	Unit	QTY	WIDTH	HEIGHT	QUANTITY	RATE	
1	B I 3.2 (III)										
<b>BRICK BATS</b> Providing brick bats including spreading laying labour for dry graded banna than filter under brick Paving or boulder pitching in slope or apron including light ramming etc. All complete job as per approved design specification and directions E/O including carriage cost of bricks.											
					CU M	1.00	1.500	0.40	6.00		
					CU M	2.00	1.500	1.20	67.50		
					CU M	2.00	2.500	1.50	175.00		
					CU M	2.00	1.500	1.50	45.00		
									493.50	2153.91	1063755.00
<b>TOTAL COST IN RS.</b>											<b>1063755.00</b>

*[Signature]*  
 H  
 BWD

*[Signature]*  
 H  
 BWD

*[Signature]*  
 H  
 BWD