

Inspection Report for Flood Damage Work

Date.: 26.12.20

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Motipur

3. Name of Road/Bridge – Durga Sthan Se to Sudhir Sahni Ke Chimni Tak

A. for Road

1. Damage Location/Chainage : 0.90 KM to 1.50 K.M.

2. Damage Length : 600 M.

3. Nature of Damage : 1/3rd Road Crust with sub grade shoulder eroded in flood.

4. Details of Restoration Works :

i. Material being used in Restoration works : Humc pipe & E/w only.

ii. Equipments/Tools being used in Restoration Works : Tractor, JCB etc.

iii. Procedure taken up in Restoration works : Eroded Part of road filled with earth and Humc pipe for crossing water.

iv. Restored Length :

B. for Bridge

1. Damage Location/Chainage : ✓

2. Damage Length : ✓

3. Nature of Damage : ✓

4. Details of Restoration Works : ✓

i. Material being used in Restoration works : ✓

ii. Equipments/Tools being used in Restoration Works : ✓

iii. Procedure taken up in Restoration works : ✓

iv. Restored Length : ✓

[Signature]
J.E.

[Signature]
A.E. 26.12.20

[Signature]
Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west

[Signature]
Signature
(Name of Inspector)

GENERAL ABSTRACT

Name of Road Durga Sthan to Sudhir Sahni Ke Ghar Chimni Tak

District Muzaffarpur

Block Motipur

Division Muzaffarpur West

Length of Road (in Km) 2.490 Km

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Earthwork	6.232506
2	Jhama metal	0.000
3	Sand Filling	0.000
4	Sand bag	0.000
5	H.P.	0.270
	GRAND SUB TOTAL	6.502
TOTAL COST OF PROJECT IN LACS =		6.502

[Signature]
JE
30/11/2003
RWD

[Signature]
30/11/2003
AE
RWD

[Signature]
30/11/2003
EE
RWD

Technically approved for Rs: 6.502 lacs (Rupees six lacs fifty thousand two hundred) only.

[Signature]
27-12-03
Superintending Engineer
Rural Works Department
Work Circle Muzafarpur

[Signature]
31/12/2003
J.O.

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
			Construction of Subgrade and Earthen Shoulders				
3	3.14	303.1	Consturcion of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead up to 1000m as per Technical Specification clause Only Flank (Ditches due to rain cut)	Cum	3570		
			For 1000 m lead @ 100 %	Total	3570	174.58	623250.60
Total Cost :-							0.00

K. S. S. S.
30/11/20

For
30/11/20