

FIELD INSPECTION REPORT

| Date of Inspection : | 18/01/2021 | District : | BUXAR |
|------------------------|--|--------------|-------|
| Division : | DUMRAON | Length (km): | 2.5 |
| Name of the Road: | LO55 TO GARAHIA | | |
| Scheme/Programme: | MAINT NACUT ✓ | | |
| Package No.: | BR08R | Road Id No.: | |
| Status of the Project: | Ongoing/Completed/Under Maintenance ✓ | | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance ✓ | | |
| Sl. No. | Parameters to be checked | Remarks | |
| 1. | Pavement | | |
| a) | Road Junction condition | ✓ S/U | |
| b) | Condition of Surfacing | ✓ S/U | |
| c) | Riding Quality | ✓ S/U | |
| d) | Road Camber | ✓ S/U | |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | ✓ Yes/No | |
| f) | Contraction Joints provided or not (CC Pavement) | ✓ Yes/No | |
| g) | Compaction of flank/slope & raincuts if any | ✓ Yes/No | |
| 2. | Cross Drainage | | |
| a) | Condition of head walls in Home pipe culverts including its painting | S/SRI ✓ N/A | |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | S/SRI ✓ N/A | |
| c) | Condition of railings/slab/approach for Bridges | S/SRI ✓ N/A | |
| 3. | Road Furniture | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m scales Pavement road markings are provided and maintained | ✓ Yes/No | |
| 4. | Compliance History | | |
| a) | Status of ATR's & any others | — | |

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

18/01/2021
RC

(Signature)

NAME: