

FDR - BAIKUNTHPOR

2020

Schedule XLV-Form No. 134

DIVISION

Block - Baikunth Por

SUB-DIVISION

M.B.HO-538

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1-9th Name of Work - Molosable Work in Road from Digbura Dubauli Rly Stn. To Saffiyabad via Nanza Tila, damaged due to Heavy rain / Flood for Year 2020-2021.					
Authority - Executive Engineer, R.W.D, Works Division, Gopalganj-2					
Agency - Departmental Work					
Measurement -					
1-2 item Providing brick bats killed in ditches including all cost of					

labours & material - - job					
CH 100m to 150m	1	10.00	1.95	0.50	3.75m ³
	241	30.00	4.50	0.40	162.00
	1	24.00	5.00	0.80	93.12
	3	30.00	5.00	0.90	405.00
	1	30.00	1.00	2.95	20.50
	1	13.00	1.40	0.50	9.10m ³
CH 250m to 3000m	1	13.00	1.50	0.90	17.55m ³
	1	7.00	2.00	0.65	9.10m ³
	1	8.00	1.00	0.50	4.00m ³
	1	6.00	1.20	0.60	4.32m ³
	1	8.00	2.00	0.25	4.00m ³
	1	11.00	1.30	0.60	8.58m ³
	1	9.00	1.05	0.55	5.20m ³
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
		B.F	-	-	
	1	4.10	0.50	0.40	0.80 m ³
	1	6.10	1.20	0.30	2.16 m ³
	1	3.10	1.60	0.65	3.12 m ³
	1	7.10	1.55	0.50	5.43 m ³
	1	10.10	1.10	0.40	4.40 m ³
Less for H.P.	1.58	1.23	1.23	5.10	11.95 m ³
				Total	764.17 m ³

2-Item2 Providing and laying 100mm
 Dia NPS, Hume pipe -- job
 4 2.50m -- = 10.00m

(Signature)
 05/01/2021

ABSTRACT OF COST

1-Item1 Providing brickwork billed
 in ditches including all cost -- job
 764.17 m³ @ Rs 212.11/m³ Rs
 per m³ -- Rs 18,43,262.00

2-Item2 Providing and laying 100mm
 Dia NPS Hume pipe -- job
 10.00m @ Rs 2744.50/m Rs 27,445.00
 Total Rs 18,70,707.00

(Signature)
 05/01/2021

(Signature)
 05/01/21