

FDR - BAIKUNTHPOR  
2020

Schedule XLV-Form No. 134

DIVISION

Block - Baikunthpur

SUB-DIVISION

M.B.HO-538

MEASUREMENT BOOK

## Sch. XLV-Form No. 134

| Particulars                                                                                                                      | Details of actual measurement |       |      |         | Contents of area      |
|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------|------|---------|-----------------------|
|                                                                                                                                  | No.                           | L.    | B.   | D.      |                       |
| Name of Work - Motorable Work in Road from Sonwalia Dhala To Gumbhar Dhala, damaged due to Heavy rain/flood for Year 2020 - 2021 |                               |       |      |         |                       |
| Authority - Executive Engineer, R.W.D, Works Division, Gopalgarh-2                                                               |                               |       |      |         |                       |
| Agency - Departmental Work                                                                                                       |                               |       |      |         |                       |
| Measurement -                                                                                                                    |                               |       |      |         |                       |
| 1-31cm1                                                                                                                          | 1 x                           | 8.10  | 1.50 | 1.10m   | 9.90 m <sup>3</sup>   |
|                                                                                                                                  | 1 x                           | 2.10  | 1.20 | 1.50m   | 14.40 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 12.10 | 1.60 | 1.10m   | 21.12 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 15.10 | 3.50 | 1.20m   | 63.00 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 10.10 | 2.10 | 1.20m   | 24.10 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 4.10  | 1.80 | 1.50m   | 10.80 m <sup>3</sup>  |
|                                                                                                                                  | 5 x                           | 30.10 | 1.80 | 1.20m   | 324.00 m <sup>3</sup> |
|                                                                                                                                  | 1 x                           | 15.10 | 1.40 | 0.84m   | 17.64 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 29.10 | 3.10 | 1.20m   | 104.40 m <sup>3</sup> |
|                                                                                                                                  | 1 x                           | 20.10 | 1.25 | 1.35m   | 33.75 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 11.10 | 2.10 | 1.60m   | 35.20 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 18.10 | 2.10 | 1.75m   | 66.15 m <sup>3</sup>  |
|                                                                                                                                  | 1 x                           | 16.10 | 3.50 | 1.20m   | 67.20 m <sup>3</sup>  |
| Less for H.P.                                                                                                                    | 1.58 x                        | 1.23  | 1.23 | 5.10m   | 11.95 m <sup>3</sup>  |
|                                                                                                                                  |                               |       |      | Total = | 779.61 m <sup>3</sup> |
| 2-21cm2 Providing and laying 100mm dia NP3 Hume Pipe in single layer                                                             |                               |       |      |         |                       |

Continuation

Continuation

| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
| all complete job                                  |                               |    |    |    |                  |
| 2 x 2.50 m                                        |                               |    |    |    | 5.00 m           |
| <i>Phd</i><br><i>5/1/21</i><br><i>on</i>          |                               |    |    |    |                  |
| ABSTRACT OF COST                                  |                               |    |    |    |                  |
| 1- Item 1 Providing brick bats                    |                               |    |    |    |                  |
| billed in ditches, including                      |                               |    |    |    |                  |
| all cost of material with all                     |                               |    |    |    |                  |
| complete job.                                     |                               |    |    |    |                  |
| 749.61 m <sup>2</sup> @ Rs 2412.11/m <sup>2</sup> |                               |    |    |    | Rs 18,09,506.00  |
| 2- Item 2 Providing and laying                    |                               |    |    |    |                  |
| 1000 mm x 200 mm R.F. @ Rs 4000                   |                               |    |    |    |                  |
| Pipe in single layers                             |                               |    |    |    |                  |
| all complete job                                  |                               |    |    |    |                  |
| 500 m @ Rs 2,744.50 per                           |                               |    |    |    |                  |
| m                                                 |                               |    |    |    | Rs 13,723.00     |
| Total Rs 18,94,229.00                             |                               |    |    |    |                  |
| Add 1% Contingency                                |                               |    |    |    | Rs 18,942.29     |
| Total Rs 19,13,171.29                             |                               |    |    |    |                  |
| Sum Rs 19,13,171.29                               |                               |    |    |    |                  |
| <i>Phd</i><br><i>5/1/2021</i><br><i>on</i>        |                               |    |    |    |                  |
| <i>Phd</i><br><i>05/01/21</i>                     |                               |    |    |    |                  |

Continuation