

FDR - BAIKUNTHPOR
2020

Schedule XLV-Form No. 134

DIVISION

Block - Baikunth Por

SUB-DIVISION

M.B.HO-538

MEASUREMENT BOOK

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Motorable Work. 22 Road from PMSY Bhagwanpur To Dusadh					
Total, damaged due to Heavy rain/flood for Year 2020 - 2021					
Authority - Executive Engineer, R.W.D. Works Division, Gopalganj-2.					
Agency - Departmental work					
MEASUREMENT					
1-01m Providing water holes drilled in ditches, including all cost of labour and material supply.					
all complete job					
CH-100M To 1213M	1	8.10	1.90	1.20	$= 18.24 m^3$
	1	14.10	1.40	1.20	$= 16.80 m^3$
	1	11.40	3.85	2.00	$= 84.70 m^3$
	1	19.40	4.65	1.95	$= 172.28 m^3$
	1	25.10	2.50	2.10	$= 131.25 m^3$
	1	30.40	1.30	2.15	$= 83.85 m^3$
	1	14.40	4.50	2.40	$= 151.20 m^3$
	1	12.40	1.50	1.50	$= 27.00 m^3$
	1	8.40	1.30	1.55	$= 16.12 m^3$
	1	10.40	1.40	0.90	$= 9.00 m^3$
	1	11.40	1.85	0.85	$= 17.30 m^3$
	1	24.40	1.40	1.60	$= 65.28 m^3$
				Total	$= 753.02 m^3$

Continuation

11
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				G.F. - -	
		17.13	10.1	4.00	$0.50 = 26.00 m^3$
Less for H.P.		1.58	1.23	1.23	$5.00 = 611.95 m^3$
				Total =	$807.07 m^3$

2-olem 2	Providing and laying 100mm dia				
	NP3 Hume Pipe 330 Single Joints - - -				
- -	all complete job.				
	2x17	2.50	-	-	5.00m

P.H.
05/01/21

ABSTRACT OF COST

1-olem 1	Providing base bats, filled				
	in ditches, including all cost of				
	labour and material with all				
	complete job.				
807.07 m ³	@ Rs 2412.11/m ³	Rs 19	46742.10		

2-olem 2	Providing & laying 100mm				
	dia NP3 Hume pipe in single				
Total - - -	all complete job				
5.00 m	@ Rs 2714.50/m	Rs 13	723.10		
		Total Rs	19,60,465.10		
Add 1% contingency		Rs	19,605.10		
		Total	19,80,070.10		
Say Rs	19,80,070.10				

Continuation

P.H.
05/01/21

P.H.
05/01/21