

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रक्सौल।

पत्रांक 83 3780

रक्सौल, / दिनांक 25-01-2021

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुक्षण नीति-2018 के तहत आवंटन उपलब्ध कराने के संबंध में।



महाशय,

उपर्युक्त विषयक गैर योजना शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुक्षण नीति-2018 संलग्न सूची के अनुसार आवंटन अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- संलग्न सूची

1. पथों का आवंटन अधियाचना प्रपत्र।

विश्वासभाजन,



8511/2021
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

95-1-21

Division :-

Raxaul

Requisition of Allotment under Head MR-HEAD-3054 Under Bihar Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Contractor Name	Project ID as Per MIS	Administrative Approval (AA) Letter No. & Date	A.A.		Agreement Value		Agreement No. & Date	Date of Completion as per Agreement	Actual Value of Work Completed (in Rs.)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Consumed in Percentage	Provision Total Allowed Amount	Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
						Length (in Km)	Total Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Yrs Roadline Maintenance (in Lakh)									
1	MR-N/19-20/Raxaul07	PWD Road Islampur to Masnhi	Radhika Construction Co.	317851032015	3054-04-117-2018, 8/128/2019 3054-04-117-2018, 8/128/2019	3.680	133.41660	84.21100	38.9975	175MHD2020-21	07-05-2021	2653.4	25mm	5	50.52609	50.52609	33.08500	Work Completed
																	33.08500	


 Executive Engineer,
 Rural Works Department,
 Work Division, Raxaul
 25.1.2021

ROAD NAME-PWD ROAD ISLAMPUR TO MASAHU, CONTRACTOR-RADHIKA CONSTRUCTION

Date	Time	Section	Length	Bumps	Speed	OR	IRI in	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD		de	
27/12/20	7:12:0	37	0.1	260	0	2600	2704 G		26.83038	84.99269	Normal
27/12/20	7:12:6	37	0.1	270	10.1	2700	2804 G		26.83074	84.99192	Normal
27/12/20	7:12:41	37	0.1	280	30.3	2800	2903 G		26.83015	84.99112	Normal
27/12/20	7:13:0	37	0.1	250	30.3	2500	2604 G		26.82948	84.99049	Normal
27/12/20	7:13:16	37	0.1	220	30.3	2200	2305 G		26.8288	84.98983	Normal
27/12/20	7:14:0	37	0.1	200	30.3	2000	2105 G		26.828	84.98907	Normal
27/12/20	7:14:0	37	0.1	250	30.3	2500	2604 G		26.82861	84.98815	Normal
27/12/20	7:14:27	37	0.1	240	30.3	2400	2504 G		26.82879	84.98715	Normal
27/12/20	7:14:27	37	0.1	220	20.2	2200	2305 G		26.82825	84.98638	Normal
27/12/20	7:15:2	37	0.1	260	30.3	2600	2704 G		26.82797	84.98542	Normal
27/12/20	7:15:2	37	0.1	310	30.3	3100	3203 G		26.82723	84.98487	Normal
27/12/20	7:15:38	37	0.1	260	30.3	2600	2704 G		26.827	84.98401	Normal
27/12/20	7:15:38	37	0.1	230	30.3	2300	2404 G		26.82729	84.9831	Normal
27/12/20	7:16:0	37	0.1	250	30.3	2500	2604 G		26.82763	84.98215	Normal
27/12/20	7:16:13	37	0.1	260	30.3	2600	2704 G		26.82753	84.9812	Normal
27/12/20	7:17:0	37	0.1	280	30.3	2800	2903 G		26.82724	84.97938	Normal
27/12/20	7:17:23	37	0.1	290	30.3	2900	3003 G		26.82694	84.97808	Normal
27/12/20	7:17:23	37	0.1	290	30.3	2900	3003 G		26.82664	84.97714	Normal
27/12/20	7:18:0	37	0.1	200	30.3	2000	2105 G		26.82652	84.97614	Normal
27/12/20	7:18:34	37	0.1	250	30.3	2500	2604 G		26.82578	84.97576	Normal
27/12/20	7:18:34	37	0.1	290	30.3	2900	3003 G		26.82495	84.97547	Normal
27/12/20	7:19:9	37	0.1	270	20.2	2700	2804 G		26.82411	84.97513	Normal
27/12/20	7:19:9	37	0.1	230	30.3	2300	2404 G		26.82331	84.97468	Normal
27/12/20	7:19:45	37	0.1	270	30.3	2700	2804 G		26.82265	84.97394	Normal
27/12/20	7:20:0	37	0.1	240	30.3	2400	2504 G		26.82214	84.97318	Normal
27/12/20	7:20:20	37	0.1	290	30.3	2900	3003 G		26.82164	84.97236	Normal
27/12/20	7:20:20	37	0.1	260	30.3	2600	2704 G		26.82106	84.9716	Normal
27/12/20	7:20:20	37	0.1	270	30.3	2700	2804 G		26.82022	84.97113	Normal
27/12/20	7:23:16	37	0.1	180	30.3	1800	1905 G		26.81963	84.97044	Normal
27/12/20	7:40:19	37	0.1	260	30.3	2600	2704 G		26.8209	84.97106	Normal

$$Y = 0 * X^2 + 0.998 * X + 109.5$$

$$X = 2637$$

$$Y = 2741$$

(R) RURAL ROAD
Good Average Poor
4001-5000 >5001

27/12/20

27/12/20

27/12/20

27/ 12/ 2C 7: 41: 0
 27/ 12/ 2C 7: 41: 0
 27/ 12/ 2C 7: 41: 30
 27/ 12/ 2C 7: 42: 5
 27/ 12/ 2C 7: 42: 41
 27/ 12/ 2C 7: 43: 0
 27/ 12/ 2C 7: 43: 16

37
 37
 37
 37
 37
 37
 37

0.1
 0.1
 0.1
 0.1
 0.1
 0.1
 0.091

250
 240
 280
 290
 200
 280
 240

30.3
 30.3
 30.3
 30.3
 30.3
 30.3
 10.1

2500
 2400
 2800
 2900
 2000
 2800
 2637
 TOTAL IRI 98181
 AVERAGE IRI 2653.54

2604 G
 2504 G
 2903 G
 3003 G
 2105 G
 2903 G
 2741 G

26.8216 84.97054 Normal
 26.82165 84.9696 Normal
 26.82156 84.9686 Normal
 26.82101 84.96783 Normal
 26.82146 84.967 Normal
 26.82163 84.96599 Normal
 26.82155 84.96508 Normal

[Signature]
 27/12/20
 JE

[Signature]
 27/12/20
 AE

[Signature]
 27/12/20
 EXECUTIVE ENGINEER
 RURAL WORKS DEPARTMENT
 WORKS DIVISION-RAXAUL
 06.01.21

Name of Customer : RADHIKA CONSTRUCTION
Name of Work/ Road : ROAD ISLAMPUR TO MASAH
Lab Job number :
Date : 27-12-2020
Section No. : 37

Test Date : 27-12-2020 **Road Name :** ROAD ISLAMPUR TO MASAH
Machine No : 378 **Road Type :** (R) RURAL ROAD
Start S No : 0.00 KM **Side :**
Start E No : 3.680 **Interval**
Weather : **UIV Range :** 905 To 4000 1000 mm/km
Start Location : **Dist Range :** 0 To 3.8 0.1 * 1000 m
End Location : **Equation :** $Y = 0 * X^2 + 0.998 * X + 109.5$

