

Inspection Report For Flood Damage Work

Date :

1 Name of PIUs : Gopalganj - 2

2 Name of Block/Road : Bai Kuntapur / Haridpur Haridas Rai Keshar Se.
Holar Karmal Sadak To Kurui Tola

A For Road

1 Damage Location / Chainage : 0 to 100 m , 200 m to 340 m

2 Damage Length : 172 m.

3 Nature of Damage : Heavy Rain / Flood.

4 Details of Restoration Works:

i. Material being used in Restoration Works: Brick Bats

ii Equipments / Tools being used in Restoration Works: D/B, Tractor, Pools, Bells, Shovel

iii Procedure taken up in Restoration Works: Met.

iv Restored Length: 172 m.

B For Bridge

N/A

1 Damage Location / Chainage:

2 Damage Length:

3 Nature of Damage:

4 Details of Restoration Works:

i. Material being used in Restoration Works :

ii Equipments / Tools being used in Restoration Works :

iii Procedure taken up in Restoration Works:

iv Restored Length :

[Signature]
24/10/2020
JE

[Signature]
25/10/2020
AE

[Signature]
09/11/20
EE

[Signature]
24/10/20
Signature
(Name of Inspector)

प्रखण्ड कार्यालय-बैकुण्ठपुर
99 बैकुण्ठपुर विधान सभा निर्वाचन क्षेत्र
बिहार विधान सभा आम निर्वाचन 2020

प्रखण्ड बैकुण्ठपुर अन्तर्गत विभिन्न मतदान केंद्रों को जोड़ने वाली RWD सड़कों का नाम, जो बाढ़ से क्षतिग्रस्त है।

क्र० सं०	पंचायत का नाम	दूटे हुए सड़कों का लोकेशन	संबंधित मतदान केंद्र का नाम	अभियुक्ति
1	गम्हारी	ग्राम पकहा सितावी राय के घर से पूरव नोनिया टोला और लालन थीन के घर तक।	मतदान केंद्र सं०-275 एवं 276 से जोड़ने वाली सड़क।	
2	गम्हारी	ग्राम शीतलपुर हरिजन टोला का सड़क।	मतदान केंद्र सं०-275 एवं 276 से जोड़ने वाली सड़क।	
3	गम्हारी	ग्राम-जपिया ढाला से गम्हारी दियरा कब्रिस्तान तक।	मतदान केंद्र सं०-263 एवं 264 से जोड़ने वाली सड़क।	
4	गम्हारी	ग्राम-बलाह रायदेव पाण्डेय के घर से होकर बुध तक जाने वाली सड़क दो जगह क्षतिग्रस्त है।	मतदान केंद्र सं०-200 से जोड़ने वाली सड़क।	
5	हनीदपुर	ग्राम-हनीदपुर हरिहर राय के घर से होकर कमाल बाबा वाला सड़क जो कुर्गी टोला के तरफ जाता है, उसमें दो जगह क्षतिग्रस्त है।	मतदान केंद्र सं०-258 एवं 259 जोड़ने वाली सड़क।	

सहायक निर्वाचन अधिकारी-सह-प्रखण्ड विकास पदाधिकारी
बैकुण्ठपुर।

आपांक 36 लिट / दिनांक 26.10.2020 /

- प्रतिलिपि- कर्मीय अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
- प्रतिलिपि- सहायक अभियंता/कार्यालय जमियंता को सूचनार्थ।
- प्रतिलिपि- भूमि सुधार उप सहायता-राह-निर्धार पदाधिकारी 99 बैकुण्ठपुर को सादर सूचनार्थ समर्पित।
- प्रतिलिपि- अनुमंडल पदाधिकारी, गोपालगंज को सादर सूचनार्थ समर्पित।
- प्रतिलिपि- जिला पदाधिकारी, गोपालगंज को सादर सूचनार्थ समर्पित।

नोट - उपरोक्त सूची को सेक्टर पदाधिकारी/स्थानीय मुखिया के द्वारा मौखिक रूप से उपलब्ध करायी गयी है। अनुरोध है कि अपने स्तर से सर्वेक्षण कर अपने विभाग से संबंधित प्रस्ताव सभी सड़कों की मरम्मत सुनिश्चित कराई जाय।

सहायक निर्वाचन अधिकारी-सह-प्रखण्ड विकास पदाधिकारी
बैकुण्ठपुर।



बिहार सरकार

ग्रामीण कार्य विभाग

Rural Works Department, Govt. of Bihar

FLOOD DAMAGED REPAIR (F.D.R.)

STATE :- BIHAR
DISTRICT :- GOPALGANJ
BLOCK :- BAIKUNTHPUR

Hamidpur Harihar Rai Ke Ghar Se Hokar Kamal Baba Sadak To Kurmi Tola

ESTIMATED COST - RS.

~~1708300.00~~ Rs 15,71,000.00

SUBMITTED BY :-
EXECUTIVE ENGINEER
RWD (W) DIVISION
GOPALGANJ-2

Report

Name of Work :- Motorable work of Hamidpur Harihar Rai Ke Ghar Se Hokar Kamal Baba Sadak To Kurmi Tola

Estimated Cost :- ~~1708300.00~~ Rs 1571000.00


Total length of Road :- 8.000 km

Description :- The present estimate has been farmed under the supervision of Assistant engineer in accordance with the order of Executive Engineer, RWD, WD Gopalganj-2, letter No. - 1574 dated 18-08-2020. The part of above mentioned road has been damaged due to heavy rain/flood. And due to this damage the transporation has been obstructed. The immediate motorable work is necessary in public interest. Villagers will be benefitted by the completion of this motorable work.

In the estimate there has been a provision of repairing the damaged part of the road & making it motorable by filling brickbats. In the context of post flood scenario there is still the flow of water which prevails through the damaged part of the road.

In this estimate the rate of raw materials and labour wages has been prepared after the analysis of new rate. This estimate is as per the specifications. The estimate is devoted to technical and administrative acceptance.


27/10/2020
J.E.


27.10.2020
A.E.


07/11/20
E.E.

illed Estimate For Motorable Work in Road from Hamidpur Harihar Rai Ke Ghar Hokar Kamal Baba Sadak To Kurmi Tola damaged due to Heavy rain/flood for year 2020-2021

Items	No.	L (M.)	W (M.)	D (M.)	Qty.	Unit	Rate	Amount
Providing brick bats billed in ditches including all cost of labour & material with all complete job.								
CH - 0 M to 1000 M	1	7.00	0.50	0.20	0.70	M3		
	1	26.00	2.00	1.00	52.00	M3		
	1	5.00	1.50	1.20	9.00	M3		
	1	13.00	2.50	1.20	39.00			
	1	10.00	2.10	1.20	25.20	M3		
	1	24.00	0.90	1.00	21.60	M3		
CH - 200 M to 340 M	1	7.00	1.20	0.60	5.04	M3		
	1	30.00	4.00	2.60	312.00	M3		
	1	20.00	4.00 2.50	2.00	160.00 104.00	M3		
	1	3.00	1.50	1.20	5.40	M3		
	1	4.00	1.00	0.60	2.40	M3		
	1	3.00	0.60	1.00	1.80	M3		
	1	20.00	1.50	2.00	60.00	M3		
Less for H.P.	0.79	1.23	1.23	5.00	5.98	M3		
					688.16		2412.11 2427.65	1524839.20 1670621.44
2 Providing & laying 1000 MM Dia NP3 Hume Pipe in single row -do-do- complete job.	2	2.50			632.16 5.00	M	2733.33 4159.56	1534673.06 13668.26 20797.80 1555470.84
							1538567	1691419.24
Add 1 % Contingency							159852	1555471 16914.19 1571025.55
							1553892.50	1708333.44
							Total	1708333.44
							Say	1708333.44

Rs 1571000.00
Say Rs 15.539 lac

J.E.
Technically Approved for Rs. 15.539 lac (Rupees Fifteen lac Fifty Three Thousand & Nine Hundred only)
A.E.
Superintending
R.W.D. Work Circle-Simran
13/11/21
11/09/2021

E.E.
17/11/20
Fifteen lac Fifty